



Janney ES Addition: August 4, 2014

Project Update

Update of July Site Activities

- During the month of July, Tompkins made significant progress on the interior of the building.
- First floor pre-k room footers were poured and structural walls were framed, roughed-in, inspected and closed-in.
- Concrete slabs have been poured on the 2nd and 3rd floors.
- Exterior metal panel installation started.
- Mechanical, Electrical and Plumbing rough-in is complete and fixtures are being installed.
- Ground face block installation is complete
- Painting has started
- Flooring and ceramic tile has started

Look Ahead:

- The project will reach substantial completion on August 15, 2014 in preparation for the first day of school on August 25th.
- Exterior metal panels will be completed
- Furniture will be delivered and installed
- All flooring will be complete and heat welded
- SMART Boards will be installed
- Toilet partitions and accessories will be installed.
- De-mobilization of the tower crane will take place in early August.
- Final clean-up and de-mobilization of construction activities.